



Council Infrastructure Committee Meeting

La Vista Park Update

7/22/20

Public Works Department





Status, Next Steps, Schedule and Recommendation

- Geotechnical report and 30% plan completed
- Continue coordination with the City's 238 Group team on the La Vista residential site
- CEQA update required by City Council to move beyond 30% plans
- Amend contract with CEQA consultant to complete the update
- 2 months to complete CEQA field assessments (potential wetlands or animal habitats)
- 12 months to 24 months if permitting is required (if mitigation of existing wetlands is required)
- Once CEQA update presented to Council, 6 months to complete the construction documents
- Start of construction estimated Fall of 2021 (earliest) or Fall of 2022/2023 (if permitting needed)




La Vista Park Update – CIC Meeting





La Vista Park Update – CIC Meeting



Questions & Discussion